

Task Name	Start	Finish	Q2			Q3			Q4			Q1		
			Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
NSG - Orland:														
<input checked="" type="checkbox"/> Construction:	04/27/17	01/10/18												
<input checked="" type="checkbox"/> Roof installation:	04/27/17	12/05/17												
Clean and prep roof	06/21/17	06/22/17												
Apply primer	06/28/17	06/30/17												
Spraycoating	06/29/17	07/07/17												
Installation of Anchor Plates (Roof)	05/17/17	06/01/17												
Unloading, staging and installation of racking (Roof)	07/10/17	07/18/17												
Unloading, staging and installation of modules & PAC 18 (Roof)	07/18/17	08/01/17												
Install Inverters and AC switchgear (Roof)	11/13/17	11/16/17												
AC/Monitoring wiring and conduit & PAC 12 & 24 (Roof)	11/17/17	11/22/17												
Install monitoring box ~ Assume single monitoring system (Roof)	11/17/17	11/17/17												
DC stringing and conduit & PAC 07 (Roof)	11/20/17	11/27/17												
<input checked="" type="checkbox"/> Solar structures installation:	05/15/17	12/11/17												
Layout (Solar structures)	08/07/17	08/07/17												
Drilling (Solar structures)	09/12/17	10/05/17												
Soils removal (Solar structures)	10/02/17	10/05/17												
Columns setting (Solar structures)	10/10/17	10/13/17												
Beam setting (Solar structures)	10/18/17	10/23/17												
Light guage framing (Solar structures)	11/06/17	11/08/17												
Bracing (Solar structures)	11/09/17	11/13/17												
Panel setting & PAC 18 (Solar structures)	11/14/17	11/16/17												
Install lights and Motion sensors (Solar structures)	11/17/17	11/21/17												
Trenching/Boring & PAC 06 (Solar structures)	11/02/17	11/02/17												
Install Inverters and AC switchgear (Solar structures)	11/17/17	11/21/17												
DC Stringing & PAC 07 (Solar structures)	11/22/17	11/27/17												
AC/monitoring wiring and lighting wiring & PAC 12 & 24 (Solar structures)	11/22/17	11/27/17												
Trenching backfilling or bore pit repair & PAC 06 (Solar structures)	11/28/17	11/28/17												
Interconnection shutdown/Install Net Meter CTs & PAC 15	11/27/17	11/27/17												
Utility Permission To Operate	12/15/17	12/15/17												