

Task Name	Start	Finish	Q1			Q2			Q3			Q4			Q1		
			Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
NSG - Colusa																	
Construction:	03/23/17	01/01/18															
Roof installation:	03/23/17	12/11/17															
Roof 1 (Shops/South Building):	03/23/17	06/22/17															
Roof 3 (Autozone):	04/19/17	06/12/17															
Roof 4 (DMV):	04/26/17	06/21/17															
Roof 2 (NSG - Save more):	05/30/17	06/14/17															
Anchor Plates installation:	06/06/17	06/14/17															
Unloading, staging and installation of racking	06/14/17	07/05/17															
Unloading, staging and installation of modules & PAC 18 (Roof)	06/21/17	07/05/17															
Install Inverters and AC switchgear (Roof)	10/17/17	11/20/17															
AC/Monitoring wiring and conduit & PAC 12 & 24 (Roof)	10/31/17	11/20/17															
Install monitoring box ~ Assume single monitoring system (Roof)	10/31/17	11/20/17															
DC stringing and conduit & PAC 07 (Roof)	10/17/17	11/20/17															
Solar structures installation:	05/02/17	12/07/17															
Layout (Solar structures)	07/10/17	07/10/17															
Drilling (Solar structures)	07/17/17	07/19/17															
Soils removal (Solar structures)	07/17/17	07/19/17															
Columns setting (Solar structures)	07/19/17	07/26/17															
Beam setting (Solar structures)	08/01/17	08/03/17															
Light guage framing (Solar structures)	09/05/17	09/07/17															
Bracing (Solar structures)	09/05/17	09/07/17															
Panel setting & PAC 18 (Solar structures)	11/13/17	11/17/17															
Install lights and Motion sensors (Solar structures)	11/20/17	11/21/17															
DC Stringing & PAC 07 (Solar structures)	11/21/17	11/22/17															
Install Inverters and AC switchgear (Solar structures)	11/27/17	11/28/17															
AC/monitoring wiring and lighting wiring & PAC 12 & 24 (Solar structures)	11/29/17	11/30/17															
Interconnection shutdown/Install Net Meter CTs & PAC 15	12/01/17	12/01/17															
Utility Permission To Operate	12/15/17	12/15/17															